Schedule Validator
www.ScheduleValidator.com

6691 MERRITT CDC

SCHEDULE COMPARISON
07/17/2024

SCHEDULES COMPARED

Schedule A		Schedule B
MERRITT COLLEGE - CHILD DEVELOPMENT CENTER - APRIL 2024	TO	**MERRITT COLLEGE - CHILD DEVELOPMENT CENTER - JUNE 2024**
Data Date: 04/25/2024		Data Date: 07/11/2024

Changed Percentage 1

The changed percentage is a value representing the percentage of overall changes in the schedule. It demonstrates how much the schedule is changing from period to period. This is an important score in that schedule changes may reflect how reliable the current schedule is. Some changes are always anticipated. However, if the schedule is consistently changing every period, then the schedule's reliability may be questioned.

ACTIVITY DESCRIPTION CHANGES (5)

ACTIVITY ID	ORIGINAL DESCRIPTION	NEW DESCRIPTION
CDC-2415	Revise, Resubmit Canopy Drawings with Revised Slope per RFI 344	Revise, Resubmit Canopy Drawings with Revised Slope per RFI 344. RFI 416 and 439, DSA CCD 024.
CDC-2498	RFI 269, 329, 413 Submittal Package 150.3 Review	RFI 269, 329, 413 Submittal Package 244 Review
CDC-2499	RFI 360, 460 and 484 Stair 3 Discrepancies	RFI 360, 460, 484,487, 492 and 493 Stair 3 Discrepancies and Submittal Package 241
CDC-2500	Stair-02 - Stringer Stairs & Connections - 2nd Flr. (S/A-702:03, S/S-104, S-730)	Revised Submittal #245 for Stair #2, Install Stair 2 per RFI 521, 523 and 531
CDC-2805.4	RFI 408 Relocate 2nd Floor and Roof Post Clash with GL 10 Wall	RFI 408, 468 and 504 Relocate 2nd Floor and Roof Post Clash with GL 10 Wall and Modify Header Support

ACTUALIZED DATE CHANGES (1)

ACTIVITY ID	DESCRIPTION	START A	START B	FINISH A	FINISH B
CDC-0870	Glazed Aluminum Curtain Walls - 08 4413 (+12 Weeks, Pending DSA Approval)	02/13/2023	06/21/2024	Not Found	Not Found

ORIGINAL DURATION CHANGES (4)

ACTIVITY ID	DESCRIPTION	DUR A	DUR B	STATUS
CDC-0180	Building Structure & Facade	157	147	Not Start
CDC-0200	Interior Build-Out - Substantial Project Completion	141	139	Not Start
CDC-0870	Glazed Aluminum Curtain Walls - 08 4413 (+12 Weeks, Pending DSA Approval)	220	60	Active

ACTIVITY ID	DESCRIPTION	DUR A	DUR B	STATUS
CDC-2499	RFI 360, 460 and 484 Stair 3 Discrepancies	5	14	Not Start to Active

FLOAT CHANGES GREATER THAN 20 DAYS (14)

ACTIVITY ID	DESCRIPTION	STATUS	ORIGINAL FLOAT	NEW FLOAT
CDC-0870	Glazed Aluminum Curtain Walls - 08 4413 (+12 Weeks, Pending DSA Approval)	Active	44	7
CDC-2804.8	RFI 364 and 383 Clarifications of Opening 129A	Active	38	17
CDC1-3233	RFI 320, 331 - Install Vertical Duct Work (PCO 053)	Active	86	46
CDC1-3235	Mechanical - HVAC Ductwork, VAV, EF, FCU (L/M-101)	NotStart	86	46
CDC1-3250	Mechanical - HVAC Fan Coil Line Sets (S/M-101)	NotStart	86	46
CDC1-3310	Wall & Overhead Inspection - 24 Hour Notice (01 4500.1.03)	NotStart	86	46
CDC1-3315	Wall & Overhead Inspection - 24 Hour Notice (01 4500.1.03)	NotStart	120	46
CDC2-4038	RFI 320, 331 - Install Vertical Duct Work (PCO 053)	Active	68	28
CDC2-4040	Mechanical - HVAC Ductwork, VAV, EF, FCU (S/M-101)	NotStart	78	38
CDC2-4045	Mechanical - HVAC Ductwork, VAV, EF, FCU (L/M-101)	NotStart	68	28
CDC2-4050	Mechanical - HVAC Hydronic Piping, VAV (S/M-121)	NotStart	78	38
CDC2-4055	Mechanical - HVAC Hydronic Piping, VAV (L/M-121)	NotStart	68	28
CDC2-4120	Wall & Overhead Inspection - 24 Hour Notice (01 4500.1.03)	NotStart	65	38
CDC2-4125	Wall & Overhead Inspection - 24 Hour Notice (01 4500.1.03)	NotStart	65	28

DELETED ACTIVITIES (0)

ACTIVITY ID	DESCRIPTION	STATUS	DURATION
No Records Found			

ADDED ACTIVITIES (4)

ACTIVITY ID	DESCRIPTION	STATUS	DURATION
CDC-2805.8	Revise Headers at Canopy Locations per DSA CCD 024	NotStart	5
CDC-2805.9	Replacing Discontinuous Headers	Active	5
CDC1-3189.1	Frame Ceilings and Soffits Once Building is Weather Tight	NotStart	10
CDC2-4009.1	Frame Ceilings and Soffits Once Building is Weather Tight	NotStart	10

ACTIVITIES NO LONGER DRIVING THE CRITICAL PATH (7)

ACTIVITY ID	DESCRIPTION
CDC-0642	Revisions to Basis of Design to Kawneer
CDC-1075	Aluminum-Framed Storefronts - 08 4313
CDC-1160	Bonds, Insurance, Supervision, & Administration
CDC-1165	Bonds, Insurance, Supervision, & Administration
CDC-2985	Aluminum Framed Storefront & Windows (L/A-201:2)
CDC-2995	18" Top of Window Awning System (KN14/L/A-211:14)
CDC-3010	18" Mullion Mounted Awning System (KN04/S/A-211:14)

ACTIVITIES NEWLY DRIVING THE CRITICAL PATH (14)

ACTIVITY ID	DESCRIPTION
CDC-2805.2	RFI 254 Modify Headers and Wall Framing (PCO 050)
CDC-2805.4	RFI 408, 468 and 504 Relocate 2nd Floor and Roof Post Clash with GL 10 Wall and Modify Header Support
CDC-2805.6	CCD 016 Added Roof Parapet Wall at GL B
CDC-2805.7	CCD 020 Added Roof Parapet Wall at GL 10
CDC-2805.8	Revise Headers at Canopy Locations per DSA CCD 024
CDC-2808	Exterior Wall - Metal Stud Framing & Infill (L/S-900:1)
CDC-2809	Structural Metal Framing Inspection
CDC-2815	Exterior Wall - Gypsum Sheating (L/A-810)
CDC-2825	Exterior Gyp Screw Inspection
CDC-2888	Spray Fluid Applied Vapor Barrier Membrane
CDC-2890	RFI 401 Added GMS Head Flashing at Openings, Additional Caulking and SASM
CDC-2905	Rigid Insulation Wall, Ceiling, Roof & Deck Insulation
CDC-2915	Fire Safing & Smoke Seal (L/A-314)
CDC-2945	Inspection - 24 Hour Notice (01 4500.1.03)

RELATIONSHIP CHANGES (1)

ACTIVITY ID	DESCRIPTION	PRED ID	PRED DESCRIPTION	REL A	REL B
CDC-0870	Glazed Aluminum Curtain Walls - 08 4413 (+12 Weeks, Pending DSA Approval) (Active)	CDC-0642	Revisions to Basis of Design to Kawneer (Active)	SS0	FS0

LAG VALUE CHANGES (0)

ACTIVITY ID	DESCRIPTION	PRED ID	PRED DESCRIPTION	LAG A	LAG B
No Records Found					

DELETED PREDECESSORS (0)

ACTIVITY ID	DESCRIPTION	PRED ID	PRED DESCRIPTION	REL
No Records Found				

ADDED PREDECESSORS (11)

ACTIVITY ID	DESCRIPTION	PRED ID	PRED DESCRIPTION	REL
CDC-2805.8	Revise Headers at Canopy Locations per DSA CCD 024 (NotStart)	CDC-2805.7	CCD 020 Added Roof Parapet Wall at GL 10 (NotStart)	FS0
CDC-2805.9	Replacing Discontinuous Headers (Active)	CDC-2804.5	RFI 381 Revised Exterior Header Construction (Complete)	FS0
CDC-2808	Exterior Wall - Metal Stud Framing & Infill (L/S-900:1) (NotStart)	CDC-2805.8	Revise Headers at Canopy Locations per DSA CCD 024 (NotStart)	FS0
CDC-2808	Exterior Wall - Metal Stud Framing & Infill (L/S-900:1) (NotStart)	CDC-2805.9	Replacing Discontinuous Headers (Active)	FS0
CDC1-3189.1	Frame Ceilings and Soffits Once Building is Weather Tight (NotStart)	CDC-3090	Building Water Tight (NotStart)	FS0
CDC1-3315	Wall & Overhead Inspection - 24 Hour Notice (01 4500.1.03) (NotStart)	CDC1-3310	Wall & Overhead Inspection - 24 Hour Notice (01 4500.1.03) (NotStart)	FF0
CDC1-3360	Gypsum Board Wall & Ceiling Assemblies - Wall Types (S/A-101, S/A-902) (NotStart)	CDC1-3189.1	Frame Ceilings and Soffits Once Building is Weather Tight (NotStart)	FS0

ACTIVITY ID	DESCRIPTION	PRED ID	PRED DESCRIPTION	REL
CDC1-3365	Gypsum Board Wall & Ceiling Assemblies - Wall Types (L/A-101, L/A-902) (NotStart)	CDC1-3189.1	Frame Ceilings and Soffits Once Building is Weather Tight (NotStart)	FS0
CDC2-4009.1	Frame Ceilings and Soffits Once Building is Weather Tight (NotStart)	CDC-3090	Building Water Tight (NotStart)	FS0
CDC2-4170	Gypsum Board Wall & Ceiling Assemblies - Wall Types (S/A-101, S/A-902) (NotStart)	CDC2-4009.1	Frame Ceilings and Soffits Once Building is Weather Tight (NotStart)	FS0
CDC2-4175	Gypsum Board Wall & Ceiling Assemblies - Wall Types (L/A-101, L/A-902) (NotStart)	CDC2-4009.1	Frame Ceilings and Soffits Once Building is Weather Tight (NotStart)	FS0

MODIFIED RESOURCES (0)

RESOURCE NAME	ACTION
No Records Found	

ADDED RESOURCE ASSIGNMENTS (0)

ACTIVITY ID	DESCRIPTION	RESOURCE NAME
No Records Found		

DELETED RESOURCE ASSIGNMENTS (0)

ACTIVITY ID	DESCRIPTION	RESOURCE NAME
No Records Found		

MODIFIED ACTIVITY CODES (4)

ACTIVITY CODE	ACTION
Partial Roof Concrete Slab Pour due to Added HVAC Pads	Added
Revised RTU Curb Attachment to Concrete	Added
Partial Roof Concrete Slab Pour - RFI 284 HVAC Mounting	Deleted
Revised RTU Curb Attachment to Concrete - Cal Air Delay	Deleted

ADDED ACTIVITY CODE ASSIGNMENTS (19)

ACTIVITY ID	DESCRIPTION	ACTIVITY CODE
CDC-2802	Curb Layout and Adjustments at GL 10 (RFI 178 and 180)	Metal Fabrication
CDC-2804	RFI 357 Box Beam Header Attachment Detail	Metal Fabrication
CDC-2804.1	RFI 351 Added Post at GL B	Metal Fabrication
CDC-2804.5	RFI 381 Revised Exterior Header Construction	Metal Fabrication
CDC-2804.8	RFI 364 and 383 Clarifications of Opening 129A	Metal Fabrication
CDC-2805.1	RFI 371 Exterior West Wall Elevation (PCO 051)	Metal Fabrication
CDC-2805.2	RFI 254 Modify Headers and Wall Framing (PCO 050)	Metal Fabrication
CDC-2805.3	RFI 417 Added Header Supports at Stair 3	Metal Fabrication
CDC-2805.4	RFI 408, 468 and 504 Relocate 2nd Floor and Roof Post Clash with GL 10 Wall and Modify Header Support	Metal Fabrication
CDC-2805.6	CCD 016 Added Roof Parapet Wall at GL B	Metal Fabrication
CDC-2805.7	CCD 020 Added Roof Parapet Wall at GL 10	Metal Fabrication

ACTIVITY ID	DESCRIPTION	ACTIVITY CODE
CDC-2805.8	Revise Headers at Canopy Locations per DSA CCD 024	Exterior Framing Delay
CDC-2805.8	Revise Headers at Canopy Locations per DSA CCD 024	Metal Fabrication
CDC-2805.9	Replacing Discontinuous Headers	Exterior Framing Delay
CDC-2805.9	Replacing Discontinuous Headers	Metal Fabrication
CDC1-3189.1	Frame Ceilings and Soffits Once Building is Weather Tight	Additional Waterproofing at Openings
CDC1-3189.1	Frame Ceilings and Soffits Once Building is Weather Tight	Metal Fabrication
CDC2-4009.1	Frame Ceilings and Soffits Once Building is Weather Tight	Additional Waterproofing at Openings
CDC2-4009.1	Frame Ceilings and Soffits Once Building is Weather Tight	Metal Fabrication

DELETED ACTIVITY CODE ASSIGNMENTS (10)

ACTIVITY ID	DESCRIPTION	ACTIVITY CODE
CDC3-2702	Clarify HVAC Equipment Pads (RFI 284)	Partial Roof Concrete Slab Pour - RFI 284 HVAC Mounting
CDC3-2705	Concrete Fill Metal Deck per RFI 284	Partial Roof Concrete Slab Pour - RFI 284 HVAC Mounting
CDC3-2730	Concrete Form Work at Added Concrete Pads (RFI 284)	Partial Roof Concrete Slab Pour - RFI 284 HVAC Mounting
CDC3-2740	Install Rebar and Epoxy Hooks (Includes Inspections) - RFI 361	Partial Roof Concrete Slab Pour - RFI 284 HVAC Mounting
CDC3-2750	Set Foam Board Build Up	Partial Roof Concrete Slab Pour - RFI 284 HVAC Mounting
CDC3-2760	Rebar and Pre Pour Inspection	Partial Roof Concrete Slab Pour - RFI 284 HVAC Mounting
CDC3-2765	RFI 354, 355, 356, 424 Clarify Air Seperator, Buffer Tank and HP Embed Plates vs. House Pad	Partial Roof Concrete Slab Pour - RFI 284 HVAC Mounting
CDC3-2768	Cal Air Revised Curb Attachment to Roof - Submittal 67.2	Revised RTU Curb Attachment to Concrete - Cal Air Delay
CDC3-2770	Pour, Place and Finish Concrete Equipment Pads	Partial Roof Concrete Slab Pour - RFI 284 HVAC Mounting
CDC3-2780	Strip Form Work at Concrete Equipment Pads and Concrete Cure	Partial Roof Concrete Slab Pour - RFI 284 HVAC Mounting

MODIFIED CALENDARS (0)

CALENDAR NAME	ACTION
No Records Found	

CALENDAR ASSIGNMENT CHANGES (0)

ACTIVITY ID	DESCRIPTION	PREVIOUS	CURRENT
No Records Found			